

Forensic Pathology Conditional Grant

Presentation to Select Committee on Finance

05 March 2006 Cape Town





#### Overview

- Background
- Capacity Constraints addressed
- Current Performance
- Financial Performance
- Conclusions





## Background

- Lack of Capacity
  - Acting Manager 01 Apr 06 30 Sept 06
  - Technical Construction related skills
    - DPW capacity
      - Late appointment of Principal Agent (Architect)
  - Human Resources
    - Resulted in delays in the recruitment and appointment processes
- Slow spending
  - R2,0 million spent in the first 6 months





- The Project Team (HO driven)
  - Appointment of full-time project manager
  - Contractual appointment of;
    - Mechanical engineer Construction
    - · Admin Support Staff
  - Full-time appointments
    - DD : FPS Clinical specialist
  - Secondment
    - DD : FPS focusing on HR
- Identification of alternative Implementing Agent Coega Development Corporation (CDC)



## Current position 2006/07

- Human Resources / Staffing
- Infrastructure
  - Equipment
    - X-ray machines
    - Mechanical
  - Refurbishment of existing SAPS mortuaries
  - Construction of new mortuaries
  - Transport





#### Human Resources


- Approved Organogram
  - 4 Regional managers appointed (100%)
  - 15 Mortuary managers (100%)
  - 3 Forensic Pathologist
    - · PE assumed duty
    - EL appointed, but still to assume duty.
    - UTA declined offer. Re-advertised. Anticipated appointment in March 07.
  - Chief FPS, Senior FPS and FPS apppointed (100%)
  - Data capturers & Admin Staff (100%)
  - Of 211 posts, 203 filled as 28 Feb 07.
    (Businessplan 170)



#### Infrastructure

- X-ray machines
  - 7 ordered an being installed at a total cost of R10,7m.
  - Payment to be made in Mar 07.
- Mechanical Equipment
  - Cold storage, fridges, body cabinets, autopsy tables, standby generators etc. at a total cost of R 11,6 m
  - Tender awarded to 3 Contractors on the
     23 Feb 06 by the Provincial IBAC





- CDC advertised tenders which closed 19 Feb 07 – estimated value R 11,0m
- Refurbishment period estimated at 6 months – end August 07



# Construction of 17 new mortuaries

- CDC advertised tenders for:
  - First batch 6 mortuaries 26 Feb 07, close 12 March 07
  - Second batch 11 mortuaries Mar 07,
     Close April 07
- Total estimated costs R66,0m
- Estimated completion period 14 months – August 2008



## Transport

- Current position
  - 20 vehicles transferred from SAPS
  - 25 vehicles from National Health (Business Plan 50)
- Vehicles needed to be procured through Fleet Africa
  - Estimated capital cost R4,0m
    - Full Maintenance Lease cost could be approx 50%



## Budget 2006/07

- Allocations received on 17 Dec 06
  - 7,8 m for refurbs
  - R3,2m for SAPS re-imbursement (Apr Aug 06)
  - Total R11,0m increase
- Original Allocation R79,994m
- Total CG R90,994m



### Budget vs Actual as at 28 Feb 07

Description	Budget	Expend	Balance	
	R'000	R'000	R'000	
Staffing	28,038	10,207	17,831	
Equipment	1,270	782	488	
Improvement	28,489	1,238	27,251	
Construction	15315	0	15,315	
Transport	1,500	140	1,360	
Overheads	16,382	4892	11,490	
Total	90,994	17259	73,735	



#### Available Budget vs Commitments

Description	Budget	Commit	Balance		
	R'000	R'000	R'000		
Staffing	17,831	3,500	14,331		
Equipment	488	0	488		
Improvement	27,251	11712	15,539		
Construction	15,315	0	15,315		
Transport	1,360	0	1,360		
Overheads	11,490	6,459	5,031		
Total	73,735	21,671	52,064		



										and the second
racPen Bud (	R'0(	_	131	88	139	115	190	131	964	
ont				ıt	ent	ion		S		1641
			8							

## Conclusion Roll-over of unused funds requested - R52,0m Additional funds requested to complete the Building programme -R36,0m Total Requirement – R88,0m